

TARTAGLIA ENGINEERING

7360 El Camino Real, Suite E • P.O. BOX 1930 • Atascadero, CA 93422
Phone: 805-466-5660 • civilengineers@tartaglia-engineering.com

Chris Hastert, General Manager
Santa Maria Public Airport District
3217 Terminal Drive
Santa Maria, CA 93455

January 6, 2017

File: 13-23

Project: 2016 Safety Project: Obstruction Removal (Fall)
Subject: Notice of Completion

Dear Mr. Hastert:

On Wednesday, January 4, 2017, the 2016 Safety Project: Obstruction Removal (Fall) project at Santa Maria Airport was inspected for adherence to the contract plans, quality of work and progress towards completion. The inspection included a brief meeting to review all aspects of the project, and a walking/driving tour of the completed project. The following individuals attended the inspection:

Ric Tokoph:	Santa Maria Public Airport District
Ron Rinell:	Bunyon Bros Tree Service
Brett Dolan, PE:	Tartaglia Engineering
Jason Hargreaves, PE:	Tartaglia Engineering

To the best of my knowledge, information, and belief, and based on this final inspection and on-going inspections and observations during completion of the work by Tartaglia Engineering (John Smith), the completion of work included in this project is complete, with one outstanding item:

1. Repair / reinstall the barb wire fence along the south side of Foster Road between Foxenwood Lane and State Route 135. This effort is now complete.

The project had a 60 calendar day contract time for performance. Day 1 was November 8, 2016. Day 60 was January 6, 2017. While the site and contractor encountered several rain events that did impact his ability to work in a safe manner, no extensions were required. All work was complete and accepted before the end of the contract period.

Bunyon Bros. Tree Service performed obstruction removal operations in an efficient and safe manner, and performed site restoration work to a satisfactory condition, all in a timely manner.

Sincerely,

TARTAGLIA ENGINEERING


John A. Smith
Principal