
TARTAGLIA ENGINEERING

P.O. Box 476, Pismo Beach, CA 93448

Phone: (805) 466-5660 • civilengineers@tartaglia-engineering.com

Paul Wojdynski, Senior Operations Manager
Controlled Key Systems, Inc.
17248 Red Hill Avenue
Irvine, CA 92614-5628
PaulW@controlledkey.com

February 14, 2025

Project: US Customs, Santa Maria Airport: SECURITY
Subject: Notice to Proceed

Dear Mr. Wojdynski:

All contract documentation, bonds and insurance are in place and accepted. This communication serves as your official **Notice to Proceed** with the work of this project.

In accordance with the project specifications, your contract time for performance is 45 calendar days. With an agreed upon Day 1 of Monday, February 17, 2025, all the work of your contract shall be substantially complete and accepted on or before the end of the business day Friday, April 4, 2025. As discussed in detail at our site visit last week, your contract time will be suspended between the “rough-in” and “final” work periods. The duration of the suspension, anticipated to be between 30 and 60 days, is outside your control, being based on the performance of another contractor serving the project. Actual completion of your work, and the adjusted end of your contract, will be somewhere in the May – June 2025 period.

On behalf of the Santa Maria Public Airport District, we look forward to a good, successful project. Please call or reach out otherwise with any questions or concerns you may have regarding the project or this correspondence.

Sincerely,

TARTAGLIA ENGINEERING

John A. Smith

John A. Smith, P.E.
Project Engineer

cc: Martin Pehl, Ric Tokoph, Kerry Fenton: Santa Maria Public Airport District
Jim Albrecht: Ravatt Albrecht & Associates, Inc.