

TARTAGLIA ENGINEERING

7360 El Camino Real, Suite E • P.O. BOX 1930 • Atascadero, CA 93422
Phone: 805-466-5660 • civilengineers@tartaglia-engineering.com

Chris Hastert, General Manager
Santa Maria Public Airport District
3217 Terminal Drive
Santa Maria, CA 93455

January 6, 2017

File: 14-31

Project: Taxilane Pavement rehabilitation
Subject: Notice of Completion

Dear Mr. Hastert:

On Monday, October 10, 2016, the Taxilane Pavement Rehabilitation project at Santa Maria Airport was inspected for adherence to the contract plans, quality of work and progress towards completion. The inspection included a brief meeting to review all aspects of the project, and a walking/driving tour of the completed project. The following individuals attended the inspection:

Brett Dolan, P.E.:	Tartaglia Engineering
Neil Tomilloso:	J.J. Fisher Construction
John Smith, PE:	Tartaglia Engineering
Ric Tokoph:	SMPAD Operations and Maintenance Supervisor


To the best of my knowledge, information, and belief, and based on this final inspection and on-going inspections and observations during completion of the work by Tartaglia Engineering (Tim Dolan), the scope of work included in this project was complete and accepted on October 10, 2016. Punch List (Final coat of markings) completed on November 14, 2016.

The project had a 45 calendar day contract time for performance. 27 additional calendar days were added to account for weather and unsuitable site conditions through Change Order 1. Day 1 was August 1, 2016. Day 72 was October 12, 2016. All taxilanes and taxiways were opened to traffic on October 10, 2016.

J.J. Fisher Construction performed the taxilane rehabilitation in an efficient and safe manner, and performed site restoration work to a satisfactory condition, all in a timely manner.

Sincerely,

TARTAGLIA ENGINEERING


Brett J. Dolan
Project Engineer